

1	Name of the Project :	Monaragala-Buttala Integrated Water Supply Project.
2	Name of the Project Director :	Mr. W.G.A. Nandasiri
3	Project Office Address :	No. 464A, 2 <sup>nd</sup> Floor, Red Cross Building, Wellawaya Road, Monaragala.
4	Telephone Number :	055-2277163
5	Mobile Number :	077-2240571
6	Fax Number :	055-2277135
7	Email Address :	pdmonbut@gmail.com
8	Type of the Project :	Design & Build
9	Province :	Uva Province
10	District :	Monaragala
11	DS Division/Coverage Area/Map :	54 Ds Division
12	Beneficiaries :	60,000 population
13	Funding Agency	KBC Bank of Belgium / HNB Bank of Sri Lanka / Government of Sri Lanka.

#### **Total Project Cost (Millions)**

Funding Agency / Donor	KBC & HNB	Foreign Aid Related Domestic Funds (In SL Rs. Mn.)	Total Estimate Cost in Equivalent (In SL Rs. Mn.)
Donor Contribution Euro Mn	23.98		
In Equivalent Rs Mn	1,310	4,196	5,506

#### **Progress**

Phy. Progress up to 31 / 03 / 2016	65.8%
Fin. Progress up to 31 / 03 / 2016	28.35%

**Project Status :** On Going.

**Project Goals :** To cater for the need of safe water supply facilities 54 Ds divisions in Monaragala District.

**Scope of the Project:** To cater for the need of safe water supply facilities to Monaragala, Buttala, Okkampitiya and Madulla demand centers. This is to fulfill the current and future needs of pipe borne water supply facilities of the beneficiaries in the area and enhance their health and living standards

**Components of the Projects :** Water sources : Kumbukkan Oya, Menik Ganga, Sumedha wewa

Intake : Improvement of existing Menik Ganga intake  
(3,500 m<sup>3</sup>/day)

New intake at Kumbukkana (6,600 m<sup>3</sup>/day)

New intake at Sumedha wewa (6,600 m<sup>3</sup>/day during  
drought)

Treatment Plant : : Kumbukkana (Capacity – 6,000 m<sup>3</sup>/day)

Storage tanks : Kumbukkana (2000 m<sup>3</sup>)

Buttala (450 m<sup>3</sup>)

Horambuwa (650 m<sup>3</sup>)

Weliyaya (225 m<sup>3</sup>)

Madulla (225 m<sup>3</sup>)

Transmission & Trunk mains (DI or PE 450-150dia.) : 27 km

Distribution (90 – 300 dia.) : 110 km

(Supply & Laying - 68 km Supply only - 42km)

**Project Photos :**